

Appendix A11.2

Construction Phases and Plant Activities

Phase (Weeks)	Construction activity	Plant
1-2	Site Preparation	Dozer Tracked Excavator Wheeled Backhoe Loader
2-9	Excavation	Dozer Tracked Excavator Loading Lorry Articulated Dump Truck
2-9	Rolling and Compaction	Roller Vibratory Plate
5-11	Piling	Hydraulic Hammer Rig Large Rotary Bored Piling Rig
5-13	Welding/Cutting Steel	Welder Generator for welder Cutter (Cutting Piles)
2-16*	Other	Large Lorry Concrete Mixer Concrete Pump (Discharging) Tower Crane